

OUTER RING ROAD PROJECT – PHASE-II

1.	Name of the Funding Agency	: JBIC
2.	Project ID	: IDP -193 & 198
3.	Project Period	: 3/2008 to 8/2013
4.	Project Cost	: Rs.4028.52 Crs
	<i>a) Lender Share</i>	<i>: Rs.3123.53 Crs</i>
	<i>b) State Share</i>	<i>: Rs.904.99 Crs</i>
5.	Cum. Expenditure (upto March, 2014)	: Rs.2401.76 Crs
6.	% of Cum. Expenditure to the Project Cost	: 59.62%
7.	Budget Estimates 2013-14	: Rs.762.88 Crs
	i) Lender Share: 700.00 Crs ii) State Share: 62.88 Crs	
8.	Expenditure during 2013-14 (March, 2014)	: Rs.218.47 Crs
9.	ACA Projected for 2013-14	: Rs.700.00 Crs
10.	ACA received during 2013-14 (upto March, 2014)	: Rs.195.11 Crs
11.	Cum. ACA Received (upto March, 2014)	: Rs.1926.67 Crs

The Govt. of Andhra Pradesh decided to construct an 8-lane access controlled expressway as Outer Ring Road to Hyderabad City. The total length of Outer Ring Road (ORR) is about 158 Km. only. Out of 158 K.M., JICA assistance is for 71.30 K.M. under Phase-IIB connecting Patancheru to Peddaamberpet.

Package-I (3 Roads) - Patancheru to Shameerpet (38 Kms.).
Package –II (3 Roads) - Shameerpet to Peddaamberpet (33.30 Kms.)

Project Objectives:

Construction of eight lane access Controlled Expressway as Outer Ring Road to Hyderabad city as a high speed corridor to connect the International Airport at Shamshabad besides acting as a bypass for the thorough traffic on N.H. Sections. Improvement to the Radial Roads for meeting the deficiency requirements.